OSU-CASCADES INNOVATION DISTRICT REMEDIATION PHASE 1

WEEKLY PROGRESS REPORT

02/10/2025 to 02/14/2025







WEEKLY SUMMARY

Due to the weather throughout the week Knife River struggled to keep crews moving efficiently leading to minimal work time for the week.

Drywell Crews have completed all the installation of precast structures along with completing the install of all private storm pipe.

Sewer crews have completed the sewer install as planned leading to a total of 1100 LF of sewer pipe in the ground.

HDPE crews have worked diligently all week to pre-fab T-sections at HDPE crossings to expedite the installation process in the field come next week.

POINTS OF EMPHASIS

- HDPE Pre-Fab
- Dry-well installation and testing
- Sewer Complete

UPCOMING ACTIVITIES

- HDPE Pipe installation
- Final Dry-Well infiltration tests
- Sewer Testing
- INFR Permit

PHOTOS







