

Weekly Progress Report



Executive Summary

ON-SITE ACTIVITY UPDATE



WEEK ENDING 05/29/20:

- Crushing activities ongoing
- Embanking and sloping the south side of the pit ongoing
- Multi-Modal Sidewalk rock ongoing
- Multi-Modal pathways and seat wall beginning
- Parking lot cover soil work complete

WEEK ENDING 06/05/20:

- Crushing activities ongoing
- Embanking and sloping the south side of the pit ongoing
- Multi-Modal Sidewalk rock complete
- Multi-Modal pathways and seat wall ongoing

FORTIS CONSTRUCTION CONTACT INFORMATION:

Barry Shephard
 C: 503-730-3427
 Barry.Shephard@fortisconstruction.com

Seat wall near Chandler Ave



PHOTOS

South side of the pit embanking, sloping, and crushing activities



Northwest side of pit sloping



Future Parking Lot