

KNIFE RIVER PRODUCTION UPDATE & LOOKAHEAD



THREE WEEK LOOKAHEAD OSU-Cascades Innovation District Phase 1




SCHEDULE DATE: 6/28/2024

| Activity | Contractor | Shift | M | T | W | TH | F | Sa | Su | M | T | W | TH | F | Sa | Su | M | T | W | TH | F | Sa | Su | M | T | W | TH | F |
|--|------------|-------|------|------|------|------|------|------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|------|------|------|------|------|------|------|------|------|
| | | | 6/24 | 6/25 | 6/26 | 6/27 | 6/28 | 6/29 | 6/30 | 7/1 | 7/2 | 7/3 | 7/4 | 7/5 | 7/6 | 7/7 | 7/8 | 7/9 | 7/10 | 7/11 | 7/12 | 7/13 | 7/14 | 7/15 | 7/16 | 7/17 | 7/18 | 7/19 |
| Area 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate Waste / Haul to Cell 3 | KRC | Day | ■ | ■ | ■ | | | | | | | | | | | | | | | | | | | | | | | |
| Clean native for buy off locations | KRC | Day | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Finish Slope and Cover Waste Edges | KRC | Day | | | | | | | | | | | | | | | | ■ | ■ | | | | | | | | | |
| GRI Observation & fill confirmation | KRC | Day | ■ | ■ | ■ | ■ | ■ | | | ■ | ■ | ■ | | | | | ■ | ■ | ■ | ■ | ■ | | | ■ | ■ | ■ | ■ | ■ |
| Excavate Unconsolidated to Crusher | KRC | Day | ■ | ■ | ■ | ■ | | | | ■ | ■ | ■ | | | | | ■ | ■ | ■ | ■ | | | | ■ | ■ | | | |
| Sub-Excavate pumice layer for future cover | KRC | Day | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Place Embankment | KRC | Day | ■ | ■ | ■ | ■ | ■ | | | ■ | ■ | ■ | | | | | ■ | ■ | ■ | ■ | ■ | | | ■ | ■ | ■ | ■ | ■ |
| Cell 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Place Waste in Cell 3. | KRC | Day | ■ | ■ | ■ | ■ | | | | | | | | | | | | | | | | | | | | | | |
| Place Cell 3 Cover | KRC | Day | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Crush Materials for fill | KRC | Day | ■ | ■ | ■ | ■ | ■ | | | ■ | ■ | ■ | | | | | ■ | ■ | ■ | ■ | ■ | | | ■ | ■ | ■ | ■ | ■ |
| Pumice Mine | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reclaim Clean Area Punchlist | KRC | Day | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General Site | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Street Cleaning | KRC | Day | ■ | | ■ | | | | | ■ | | ■ | | | | | ■ | | ■ | | | | | ■ | | ■ | | |

NOTES:

- Waste excavation completed within the required footprint.
- Acceptance of native subgrade for structural fill placement.
- Reviewing different placement techniques for structural fill to achieve the required moisture content and compaction levels.
- Land use application submitted this week.
- Active coordination with 515 Century Team to align on grading work at Century & Innovation Way.

OSU-C IDR 1 QUANTITY TRACKER



OSU-C IDR 1 WASTE BREAKDOWN



SAFE WORKING HOURS

31,800

RECORDABLE INJURIES

0

LOST TIME INCIDENTS

0