

OSU-CASCADES INNOVATION DISTRICT REMEDIATION PHASE 1

WEEKLY PROGRESS REPORT

8/26/2024 to 8/30/2024



WEEKLY SUMMARY

This week saw the Knife River team pushing forward with pre-construction for the RAB at Century and Taylor, including the installation of a temporary access road for the businesses impacted by the construction. The team has also continued to process the excavated material and place it back in the site as structural fill. Finally, coordination has continued with Andersen at the SSC as we move forward with the installation of the water line tie-in there.

PHOTOS



POINTS OF EMPHASIS

- Placement of Structural Fill
- Crushing Structural Fill
- Rock Hammering

UPCOMING ACTIVITIES

- Produce & Place Structural Fill
- Hammering of Utility Trench Line
- RAB Construction

