

OSU-CASCADES INNOVATION DISTRICT REMEDIATION PHASE 1

WEEKLY PROGRESS REPORT

1/13/2025 to 1/17/2025



WEEKLY SUMMARY

Our long awaited SIMP. Permit has been received on 1/13/2025 and work commenced as planned. Sanitary Sewer crews began digging and laying pipe from the Innovation/ Taylor court manhole tie in working their way west to 15th St.

Drywell Crews worked to excavate galleries of multiple drywells to proceed with a pre-infiltration test to give a better idea of how the ground is going to accommodate large volumes of water being introduced before proceeding with backfilling and setting pre-cast structures

Knife River is working with HHPR and Systems West Engineering to troubleshoot and finalize mechanical piping system.

PHOTOS



POINTS OF EMPHASIS

- Pre-Infiltration Tests
- Mechanical Conflicts
- Drywell Testing

UPCOMING ACTIVITIES

- Drywell Installs / Testing
- HDPE pipe installation
- Sewer Install