

# OSU-CASCADES INNOVATION DISTRICT REMEDIATION PHASE 1

## WEEKLY PROGRESS REPORT

01/27/2025 to 01/31/2025



### WEEKLY SUMMARY

Work is progressing as scheduled with installation of sewer and private drywells.

Sanitary sewer crews have finished the sewer installation going down 15<sup>th</sup> Street towards Cascade lane. Next week's sewer work finishes the alignments to the north and west of the 15<sup>th</sup>/Innovation Way intersection.

Drywell crews have been working to finish installing private precast structure and backfill drywell galleries. All drywell structures for the private storm sewer are installed and we are now working on sediment manhole and storm pipe installation.

Knife River completed the 6" power relocation with the assistance of PP&L at 15<sup>th</sup> and Cascade on Saturday.

### POINTS OF EMPHASIS

- New HDPE plan and execution
- Drywell installation and testing
- Sewer Production

### UPCOMING ACTIVITIES

- HDPE Pipe installation
- Final Dry-Well infiltration tests
- Sewer Testing
- INFR Permit

### PHOTOS

