

OSU-CASCADES INNOVATION DISTRICT REMEDICATION PHASE 1

WEEKLY PROGRESS REPORT

03/31/2025 to 04/03/2025



WEEKLY SUMMARY

Knife River had a great week on the OSU project as HDPE installation, along with catch basin and electrical are all proceeding as planned

HDPE crews worked to install both 15th street crossings and continuing north down 15th. We predict that the mechanical system will conclude next week leading into reclaim water and ground water installation.

Storm crews have worked to install catch basins throughout the roadway on 15th and innovation way.

Rosendin was on site this week to install conduit and tie into electrical and communication vaults through the site.

PHOTOS



POINTS OF EMPHASIS

- HDPE Progress
- Catch Basin installation
- Electrical installation

UPCOMING ACTIVITIES

- Electrical and communication install
- HDPE GW & Reclaim install
- Catch Basin installation
- HDPE Mechanical testing

