

# OSU-CASCADES INNOVATION DISTRICT REMEDIATION PHASE 1

## WEEKLY PROGRESS REPORT

05/12/2025 to 05/16/2025



### WEEKLY SUMMARY

- HDPE crews concluded commissioning of the mechanical lines with Kurita on site to perform water quality tests on the closed loop systems.
- Water crews continued installing ductile iron water line on Innovation Way
- RLC was on site this week to start pouring curb in parking lot and form walks along with ADA ramps
- Rosendin electric continued installing parking lot lighting before walks are poured
- Hanging H was on site this week to install the gas line through the job. Everything was pressure tested and passed.

### PHOTOS



### POINTS OF EMPHASIS

- HDPE Flushing
- Parking Lot concrete
- Grading pathway



### UPCOMING ACTIVITIES

- Water Line Completion
- Parking Lot Concrete
- Paving parking lot