

OSU-CASCADES INNOVATION DISTRICT REMEDIATION PHASE 1

WEEKLY PROGRESS REPORT

05/19/2025 to 05/23/2025



WEEKLY SUMMARY

Knife River grade crews continued preparation for RLC to pour walks in the parking lot while simultaneously getting the parking lot grade prepared for asphalt paving. Subgrade preparation through the roadways has also begun.

RLC was on site this week pouring ADA ramps and walkways in parking lot as well as forming and pouring curb on Rim Road.

Rosendin on site to install parking lot gate wiring and keypads.

Water crews are finishing up the water installation including the water meter vault installation and final compaction testing.

HDPE crews are installing valve insulation along with 2' loops for recirculation.

PHOTOS



POINTS OF EMPHASIS

- Concrete install
- Final grade in parking lot
- Electrical install in parking lot

UPCOMING ACTIVITIES

- Water Main testing
- Parking Lot paving
- Subgrade roadways

