

OSU-CASCADES INNOVATION DISTRICT REMEDIATION PHASE 1

WEEKLY PROGRESS REPORT

06/02/2025 to 06/06/2025



WEEKLY SUMMARY

Knife River started out the week installing light pole bases and backfilling communication lines previously installed by Rosendin.

Pave pros on site this week to lay out and stripe parking lot as paving is done.

The last two overflow structures we installed, plumbed in and backfilled.

RLC on site this week to set and pour housekeeping pad along with interiors of islands.

Rosendin on site to continue install of communication lines stubbing out of vaults.

Systems west on site to balance HDPE system.

PHOTOS



POINTS OF EMPHASIS

- Parking lot striped
- All overflow structures installed
- Systems west on site

UPCOMING ACTIVITIES

- Water Main tie-ins
- Concrete work on Innovation & 15th
- Preparation for graduation.

