



POINTS OF EMPHASIS

- Pedestrian safety
- Tire Shredding/oversize tire shearing
- Native Ground Confirmation
- East Wall native contact

OSU-CASCADES INNOVATION DISTRICT REMEDIATION PHASE 1

WEEKLY PROGRESS REPORT

4/15/2024 to 4/19/2024



WEEKLY SUMMARY

Knife River with GRI and MFA completed a second native ground confirmation area. Clean crushed material continues to be stockpiled in area 1 for future embankment processes. The lower limits of the eastern wall have been reached, with that excavation continuing next week. An excavator mounted shear was brought in this week to reduce the size of large tires and woody debris for further processing. Knife River continues to find areas of buried tires that need to be sorted and shredded.



UPCOMING ACTIVITIES

- Excavate waste in Area 1
- Sort/shred tires out of Area 1 exc.
- Shear oversize wood for shredding
- Shred oversize wood debris
- GRI geo investigation